

MEMORANDUM

From: Dewberry

On behalf of:



New Jersey Department of Environmental Protection
Environmental Management - Assistant Commissioner's Office
Mail Code: 401-03B
PO Box 420
Trenton, NJ 08625
(609) 292-2795 FAX: (609) 777-1330

DATE: Friday December 13, 2013

RE: Superstorm Sandy: State of New Jersey Waterway Debris Removal Project

~For Official Use Only~

NORTHERN REGION:

To Date:

- Total verified sediment removal (total cubic yards): 106,874
- Estimated hydrographic survey acres: 177

This Week's Operations:

- Contractor completed sediment removal operations in one Zone 2 marina. The post-hydrographic surveys have been completed and are being processed. Pre-hydrographic surveys were completed in one Zone 2 marina in anticipation of sediment removal activities.

Next Week's Operations:

- Sediment removal operations are scheduled to begin in one Zone 2 marina within the week of 12/16/13 and to continue in one Zone 2 marina.

Estimated Completion Dates of Current Tasks for Northern Region as of
12/04/2013:

Northern Region	
Activity	Estimated Completion
Marina Sediment Removal	Late December

CENTRAL REGION:

To Date:

- Total estimated cubic yards of sediment removed: 324,011
- Total verified hydrographic survey acres: 453

This Week's Operations:

- Sediment removal operations have reached completion in Zone 4 Area 3 and 4B. Material will continue to be quantified, processed and hauled for final disposal.

Next Week's Operations:

- Contractor anticipates post-hydrographic surveys in Zone 4 Area 3 and 4B.

Estimated Completion Dates of Current Tasks for Central Region as of 12/04/2013:

Central Region	
Activity	Estimated Completion
Overwash Sediment Removal	Mid-December

SOUTHERN REGION:

To Date:

- Total estimated cubic yards of sediment removed: 35,941
- Estimated hydrographic survey acres: 177

This Week's Operations:

- Sediment removal operations were completed at Sheltered Cove Marina, in Zone 9.
- Sediment removal operations were completed at All Season's Marina, in Zone 11.
- Post-dredge hydrographic surveys were performed for Sheltered Cove Marina and Holgate Marina, in Zone 9.
- Post-dredge hydrographic survey was performed for All Season's Marina, in Zone 11.

Next Week's Operations:

- Sediment removal haul-out will continue at Great Bay Marina, in Zone 9.
- Sediment removal operations will continue at Grassy Sound Marina, Waterfront Marine Boatyard, and Waterfront Marina, in Zone 11.
- Final cut and grade to the CDF will be performed at Gandy's Beach Marina, in Zone 11.

- Sediment removal operations will begin at Gandy’s Beach Marina, in Zone 11.
- Site set-up will be performed at Fortescue State Marina, in Zone 11.

Estimated Completion Dates of Current Tasks for Southern Region as of
12/04/2013:

Southern Region	
Activity	Estimated Completion
Marina Sediment Removal	Late December

Please note that field operations in all regions related to Superstorm Sandy: New Jersey Waterway Debris Removal Project will be completed by December 31, 2013.

Additional information available at:

<http://www.nj.gov/dep/special/hurricane-sandy/wwdebris.htm>

Information and updates now posted on Twitter! Follow us!



@NJBeachReport

~For Official Use Only~